

2016-2017 NORTON SHORES CONSTRUCTION PROJECTS

Last Updated: 18-Nov-16

Road Project	Construction Limits	Type of Work	Construction Contract Cost	Estimated Start Date	Estimated Open to Traffic	Funding Source	Estimated % Completed
Airline Road	US-31 to Shettler	Reconstruction	\$1,130,000	March 21, 2016.	June 24, 2016.	Federal Grant w/ Capital Improvement Match	100%
Hendrick Road	Henry to Stanwood	Reconstruction	\$1,370,151.65	August 29, 2016.	Nov. 11, 2016	Municipal Road Funds	100%
Stanwood Street	Hendrick to Churchill	Reconstruction		August 29, 2016.	Nov. 11, 2016	Municipal Road Funds	100%
Norton Hills Road	Norcrest to Applewood	Reconstruction		September 28, 2016	Nov. 11, 2016	Municipal Road Funds	100%
Pontaluna Road	US-31 to Harvey	Reconstruction	\$ 105,000.00	April 4, 2016.	April 22, 2016.	Capital Improvement	100%
Broadway Valves	Getty to Continental	Gate Valve Placement	\$56,000.00	May 31, 2016.	June 30, 2016.	Water/Sewer Funds	100%
Brookwood Drive	Rood to Cul-de-Sac	Rehabilitation	\$1,051,041.13	July 18, 2016.	Sept. 30, 2016.	Municipal Road Funds	100%
Cherry Avenue	Thompson to East End						100%
Davis Road	Brookwood to Hile						100%
Oak Hollow Court	Treeline to cul-de-sac						100%
Grand Avenue	Grand Haven to Byron						100%
Summit Avenue	Getty to Bailey						Capital Improvement
Lakeshore Blvd	Green to Cul-de-Sac	Resurfacing				Municipal Road Funds	100%
Norton Avenue	Seaway (US-31BR) to Seminole					Capital Improvement	100%
Norton Hills	Applewood to Applewood					TIFA Funds	100%
Summit Avenue	Bailey to Stratford					Capital Improvement	100%
Mt. Garfield	Grand Haven to US-31						100%
Mona Kai Water	South of Eastowne	Water Main Replacement	TBD	September 26, 2016.	Nov. 15, 2016	Water/Sewer Funds	100%
Harvey Street Sidewalk	Sternberg to Mt. Garfield	Sidewalk Construction	\$ 150,000.00	May 9, 2016.	June 30, 2016.	TIFA Funds	100%
Henry Street Sidewalk	Seminole to Forest Park Road	Sidewalk Construction	\$163,356.50	June 27, 2016.	July 31, 2016.	Federal Grant w/ Capital Improvement Match	100%
Henry St. Bridge	Over Mona Lake	Preventative Maintenance	TBD	Spring 2017	Summer 2017	Federal Grant w/ Capital Improvement Match	0%
Porter Road Water	Over Culvert east of Henry Street	Water Main Replacement	TBD	Spring 2017	Summer 2017	Water/Sewer Funds	0%
Harvey Street	Ellis to Hile	Reconstruction	TBD	Spring 2017	Summer 2017	Federal Grant w/ Capital Improvement Match	0%

Project Completed
 Project Underway
 Project in a Different Year